48217 GTW - Pruning / Take Down / Stump Grinding / Cabling / Mulching / PHC | Harrington, Dale - ARLINGTON, 10/28/2026 | 22 man-hrs

Phone: 703-555-0142 Email: d.harrington@example.com

Split Visits

48217-2: Tree #2 (2b) Stump Grinding 2h $475.00

Equipment

Bucket Truck 75', Chipper Standard, Chip Truck Standard, Extra Chip Truck Standard, Stump Grinder Rayco, Mini Loader ML2, Crane 28-ton boom truck, 90' reach, street set-up on N Quincy

Crew Details

4 - 2 climbers, 2 ground; CDL driver

Work Plan / Mobilization

Day 1 (crew of 4 + crane): set up on N Quincy under traffic control, rig Tree 2 down over the fence line to the driveway landing, chip and haul. Plywood over the lawn from the driveway to the rear gate - the gate is 42" so the mini loader goes in before the fence panel is reset. Day 2: Tree 1 prune off the 75' bucket from the street, Tree 3 cable install, mulch pass on Trees 1 and 3. Stump grind on a separate visit after the lane permit closes.

Access & Permits

• Neighbor's Written Permission: Neighbor at 1418 N Quincy (Alvarez). Written permission received 10/27 by email for rigging over the shared fence and for crew access to reset the fence panel.
• Pepco: Secondary insulated triplex at the street. Clearance pruning only - no drop or shut-off needed. Confirmed with the Pepco vegetation line 10/27.
• Parking Permits: Two spaces on N Quincy for the crane day. Arlington County - office applies, needs 10 business days' lead.
• Miss Utility: Ticket #2026-30117, called in 10/27. Marks expected 10/30. Required for the stump grind and the mini loader route.
• Traffic Control: Two flaggers, lane shift on N Quincy. County window is 9:00a-3:00p only - no AM or PM rush.

Scheduling Concerns

Client is away 11/14-11/21. Avoid school pickup 2:30-3:30 on N Quincy. Crane and traffic control must be the same day.

Safety Notes

Pepco triplex service drop runs through the lower south side of Tree 1 at the street. Secondary conductor, insulated - clearance pruning only, no limb drops toward the drop. Pepco shut-off NOT required. Steep grade on the SE side of the house: no outrigger set-up on the retaining wall, crane sets on the street only.